ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಲು ಕೋರಿ.

ಕಾಮಗಾರಿಯ ಹೆಸರು	Asphalting to roads at Munikondappa layout and surrounding area in ward no 14 Bagalagunte
ಅಂದಾಜು ಮೊತ್ತ	ರೂ.250.00 ಲಕ್ಷಗಳು
ಜಾಬ್‌ಕೋಡ್	014-19-000024
ಪಿ-ಕೋಡ್	2415

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:EE/DD/WO/568/19-20, Dt.12.03.2020 ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ MSV Construction Company ರವರಿಗೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಹಿಸಿಕೊಡಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.12.03.2020 ರಂದು ಪ್ರಾರಂಭಿಸಿ ದಿ.08.09.2020 ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.22.04.2022 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ನಿರ್ವಹಣಾ ಅವಧಿಯು ಕರಾರಿನ ಅವಧಿಗಿಂತ ದಿ.08.09.2020 ರಿಂದ ದಿ.22.04.2022 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 591 ದಿನಗಳಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ 591 ಹೆಚ್ಚುವರಿ ದಿನಗಳಿಗೆ ರಿಯಾಯಿತಿ ದರದಲ್ಲಿ ದಂಡ ವಿಧಿಸಿ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಿ ಅನುಮೋದನೆ ನೀಡಬೇಕೆಂದು ಕೋರಲಾಗಿದೆ.

ಅಡಕ: ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪ್ರತಿ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ.14

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾ.ವಿ)

ಪ್ರ.ತಿ.ನೋ

BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Asphalting to roads at Munikondappa layout and surrounding area in ward no 14 Bagalagunte
2	Estimate Cost in Lakhs	250.00
3	Amount of Contract	22966761
4	Name of Contractor	MSV Construction Company
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/568/19-20, Dt.12.03.2020
6	Time limit originally fixed for complete of work	12.03.2020 to 08.09.2020 Total 180 Days
7	Time now applied for	08.09.2020 to 22.04.2022 Total 591 Days
8	Date of recommending time limit applied for	08.09.2020 to 22.04.2022 Total 591 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	
15	Daily fine Proposed	

Assistant Engineer
Ward No 14

Assistant Executive Engineer
T.Dasarahalli Sub Division

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Executive Engineer
Dasarahalli Division